



# TECHNO-ECONOMIC ASSESSMENT STUDY FOR ROGUN HYDROELECTRIC CONSTRUCTION PROJECT

OSHPC BARKI TOJIK

## Phase II Report: Project Definition Options Risk Analysis



# Risk Analysis

- Objectives of study
  - Summarizes and qualifies the main topics that may affect the project technical feasibility, attractiveness and sustainability.
  - Detects weaknesses and proposes mitigation measures.
- Methodology
  - Identification of the main risks
  - Evaluation of the level of risk (Likelihood\*Cost of consequences)
  - Management of the risks with mitigation measures
  - Re-evaluation of the level of risk (Likelihood\*Cost of Consequences) after mitigation measures.



# Methodology

- Identification of CAUSES

- 3 main families

- Natural
- Technical
- Economico-Financial

- 2 levels of detail per Family

LEVEL 1	LEVEL 2	LEVEL 3
Natural	Hydrology	Water availability Sediments Construction floods Rare floods GLOFs
	Geology / Geotechnics / Geomechanics	Salt dissolution in dam foundation Salt intrusion in RB RB-DS important instability Long-term creeping of faults Mudflows from Obishur R. and other streams Leakage from reservoir Co-seismic displacements Reservoir rim slope instability Dam material: inappropriate survey, inadequate material Structures-Caverns: rock excavation Co-seismic displacements Dam excavation: slope instabilities
	Tectonics-Seismicity	Earthquakes
	Weather	Temperature Rain Snow Ice
Technical	Design	Evaluation of natural conditions Design studies Maximum head in tunnels
	Construction	Diversion/Tailrace tunnels: construction quality Construction experience and technics. Equipment Construction schedule Contractual issues
	Fabrication	Fabrication technics, materials, schedule Contractual issues
	Maintenance & Operation	Maintenance: Experience of personnel. Schedule and planning Operation: Experience of personnel. Schedule and planning Monitoring programs
	Decommissioning	Opportunity - Procedures
Economico-Financial	Market prices	Materials and equipment: Present and future conditions. Availability. Inflation.
	Energy demand	Mid- and long term changes in demand
	Funding	Availability of funds. Rates. Insurances.

# Methodology

Access		Reservoir system				Construction site			Dam system			Power & Energy system								Flood management system							
Permanent access	Construction access	Gulizidan fault area	Karstic structures	Rogun city	Reservoir rim	Site plants	Site equipments	Workers accommodations	Main dam	Stage 1 dam	Cofferdam	Pre-cofferdam	Energy production	EM: Transmission lines	EM: Switchyard	EM: Cable galleries	EM: Transformers	EM: Generator	EM: Turbines	CW: Tailrace tunnels	CW: Power house & TH	CW: Headrace tunnels	CW: Intakes	Surface spillway	High level Tunnels 1, (2), (3)	Mid Level tunnels 1,(2)	Diversion Tunnels 1,2,3

- Identification of Impacts
  - 6 systems of project components
    - Dam system
    - Construction site
    - Reservoir system
    - Access
    - Flood management system
    - Power & Energy System

# Methodology

- Risk estimation table

- Level of risk = Likelihood \* Cost of consequences
- Risk is expressed in M.\$

		CONSEQUENCE (Amount in M.USD)				
LIKELIHOOD		Insignificant	Minor	Moderate	Major	Extreme
		1	10	100	1 000	
10 %	Almost certain	1 : 1				
80 %	Likely	9 : 10				
10 %	Moderate	1 : 10				
	Unlikely	1 : 100				
	Rare	1 : 1 000				
	Extremely rare	1 : 10 000				



# Methodology

- 26 Risk sheets
  - General information (1)
  - Identification (2)
  - Description (before mitigation measures) (3)
  - Mitigation measures (4)
  - Residual risk (after mitigation measures) (5)





(1)

(2)

(3)

(4)

(5)

Rogun HPP		TEAS Consortium - Phase II - Risk assessment		7/8/2013																																																																																																		
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  <p>OSHPC BARKI TOJK</p> </div> <div style="text-align: center;">  <p>COYNE ET BELLIER Ingénieurs Conseils</p> </div> <div style="text-align: center;">  <p>ELC ELECTROCONSULT</p> </div> <div style="text-align: center;">  <p>IPA Energy + Water Economics</p> </div> </div>																																																																																																						
<table border="1" style="width: 100%;"> <tr> <td colspan="2">Sheet n° 7</td> <td colspan="2">Risk ID</td> <td colspan="2">Salt dissolution in dam foundation</td> </tr> <tr> <td colspan="2">Risk evaluation</td> <td colspan="2">Before mitigation</td> <td colspan="2">After mitigation</td> </tr> </table>						Sheet n° 7		Risk ID		Salt dissolution in dam foundation		Risk evaluation		Before mitigation		After mitigation																																																																																						
Sheet n° 7		Risk ID		Salt dissolution in dam foundation																																																																																																		
Risk evaluation		Before mitigation		After mitigation																																																																																																		
<b>GENERAL INFORMATION</b>			<b>IDENTIFICATION</b>																																																																																																			
<table border="1"> <thead> <tr> <th>CAUSE</th> <th>IMPACT</th> </tr> </thead> <tbody> <tr> <td>Level 1: Natural</td> <td>SYSTEM (S): Dam system; COMPONENT (S): Main dam</td> </tr> <tr> <td>Level 2: Geological / Geotechnical / Geomechanical</td> <td>2. Power &amp; Energy system; COMPONENT (S): Intake</td> </tr> <tr> <td>Level 3: Salt dissolution in dam foundation</td> <td>3. Flood management system; COMPONENT (S): Diversion Tunnels 1,2,3</td> </tr> <tr> <td></td> <td>4. Flood management system; COMPONENT (S): Mid Level Tunnels 1,2</td> </tr> <tr> <td></td> <td>5. Flood management system; COMPONENT (S): High level Tunnels 1, (2), (3)</td> </tr> </tbody> </table>			CAUSE	IMPACT	Level 1: Natural	SYSTEM (S): Dam system; COMPONENT (S): Main dam	Level 2: Geological / Geotechnical / Geomechanical	2. Power & Energy system; COMPONENT (S): Intake	Level 3: Salt dissolution in dam foundation	3. Flood management system; COMPONENT (S): Diversion Tunnels 1,2,3		4. Flood management system; COMPONENT (S): Mid Level Tunnels 1,2		5. Flood management system; COMPONENT (S): High level Tunnels 1, (2), (3)	<table border="1"> <thead> <tr> <th>CAUSE (S)</th> <th>Likelihood</th> <th>IMPACT (S)</th> <th>Evaluation</th> <th>Risk</th> </tr> </thead> <tbody> <tr> <td>1. Leaching of salt wedge within Ionakshah fault.</td> <td>Almost certain</td> <td>1. Deformation of foundation and dam body.</td> <td>Catastrophic</td> <td rowspan="4"> <table border="1"> <tr><td style="background-color: red;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: green;">Risk</td></tr> </table> </td> </tr> <tr> <td>2. Leaching of salt within the left bank.</td> <td>Moderate</td> <td>2. Creeping or sliding of power intake foundations.</td> <td>Major</td> </tr> <tr> <td>3. Leaching of salt within the left bank.</td> <td>Moderate</td> <td>3. Damages to portals of diversion tunnels 1, 2. Damage to diversion tunnel 3.</td> <td>Major</td> </tr> <tr> <td>4. Leaching of salt within the left bank.</td> <td>Moderate</td> <td>4. Potential damage to mid-level outlet or high-level outlets.</td> <td>Catastrophic</td> </tr> <tr> <td colspan="2"> <b>Comments</b>                      a. Excessive leaching of the salt wedge of Ionakshah Fault: the top of the salt wedge got lower.                      b. Salt elevation and arrangement within the right bank is not known, possible dissolution after impounding of such salt is deemed not impossible.                 </td> <td colspan="2"> <b>Comments</b>                      a. If the rate of leaching is larger than expected, the deformation of the stage 1 dam body and foundation may lead, in the extreme case, to overtopping. In case of the main dam, it may affect watertightness components of the dam (stay cores) and may finally lead to overtopping.                      b. Dissolution of the salt wedge at the foot of the slope, which constitutes the intake foundation may lead to unacceptable creeping even sliding of the intake foundation (major consequences, since flood management still assumed to be in working conditions).                      c. Rapid leaching of salt may lead to unacceptable settlements of portal foundations, and collapse due to scouring.                      d. Damages to the mid-level outlet and other tunnels may lead to deformation of tunnel lining, having catastrophic consequences if unnoticed and leading to tunnel collapse after scouring by water under high velocity.                 </td> <td>ADOPTED</td> </tr> <tr> <td colspan="3"> <b>MITIGATION MEASURES</b> </td> <td colspan="3"> <b>RESIDUAL RISK (after mitigation)</b> </td> </tr> <tr> <td colspan="3"> <table border="1"> <thead> <tr> <th>Recommended mitigation measures</th> <th>Comments</th> </tr> </thead> <tbody> <tr> <td>1-2-3-4. Implementation of hydraulic barrier / Grouting of the top area of the salt wedge (&lt;1 LU) / Monitoring of salt wedge rising rate / General monitoring (salt content, gravimetry, deformations, etc.) / Grouting of Gulzindan Fault end and right bank investigation.</td> <td>a. Hydraulic barrier downstream the top of the salt wedge is to be provided, with pressure being that of the reservoir to balance the gradient. b. The grouting of the top area of the salt wedge shall be efficiently performed and actually reach less than 1 LU in hydraulic conductivity c. Monitoring of the rising rate of the salt wedge is to be performed, as an essential input data for modelling of the leaching process. d. General monitoring as per Phase 0 report RPB3 is to be implemented (measurements of settlements, salinity of water, investigation of the possible evolution in voids by microgravimetry, etc.) e. Detailed geological investigations to check the exact elevation of salt within the downstream right bank are to be performed.</td> </tr> </tbody> </table> </td> <td colspan="3"> <table border="1"> <thead> <tr> <th>Recommended mitigation measures</th> <th>Comments</th> </tr> </thead> <tbody> <tr> <td>1-2-3-4. Reduction of gradient above top of salt wedge / Reduction of water circulation above the top of salt wedge / Calibration of leaching model for better assessment of leaching / Survey of eventual leaching progression / Check potential leakages through right bank or Gulzindan Fault.</td> <td>a. Both hydraulic barriers and grouting of the top area of the salt wedge are judged necessary from the modeling of salt leaching, at least for stage 1 dam. b. The rising rate of the salt wedge within the Ionakshah Fault is a key input parameter for salt leaching modelling and needs to be verified as soon as possible. c. All other monitoring listed in RPB3 report aims at following the progress of the potential dissolution of the salt wedge, by measuring settlements, water salinity variations and regular microgravimetric investigations. d. Investigations of the right bank should allow to know if specific mitigation measures are still required.</td> </tr> </tbody> </table> </td> </tr> <tr> <td colspan="3"> <table border="1"> <thead> <tr> <th>CAUSE (S)</th> <th>Likelihood</th> <th>IMPACT (S)</th> <th>Evaluation</th> <th>Risk</th> </tr> </thead> <tbody> <tr> <td>1. Leaching of salt wedge within Ionakshah fault.</td> <td>Moderate</td> <td>1. Deformation of foundation and dam body (stage 1, main dam).</td> <td>Moderate</td> <td rowspan="4"> <table border="1"> <tr><td style="background-color: green;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: red;">Risk</td></tr> </table> </td> </tr> <tr> <td>2. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>2. Creeping or sliding of power intake foundations.</td> <td>Moderate</td> </tr> <tr> <td>3. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>3. Damages to portals of diversion tunnels 1, 2. Damage to tunnel 3.</td> <td>Moderate</td> </tr> <tr> <td>4. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>4. Potential damage to mid-level outlet or high-level outlets.</td> <td>Moderate</td> </tr> <tr> <td colspan="2"> <b>Comments</b>                      a. The likelihood of reduction of efficiency of the hydraulic barrier will strongly depend upon its correct design and implementation during construction. It makes reference to excessive leaching.                      b. The loss of efficiency at long term of the grouting is unavoidable, due to the progressive creep of the Ionakshah Fault, and may be completely inefficient in case of co-seismic movement along this fault.                      c. Monitoring devices shall be selected and installed with care, in order to guarantee long-term service, within salty water.                 </td> <td colspan="2"> <b>Comments</b>                      a. The hydraulic barrier is mostly necessary for the stage 1 dam.                      b. It is verified that loss of efficiency of grouting down to 0.1LU does not have any impact, according to salt leaching model; like hydraulic barrier, it is not really necessary for the main dam.                      c. Having the monitoring means failing to work, especially for stage 1 dam results in that any leaching will occur unnoticed, and damages can appear suddenly; risk is major for the stage 1 dam.                      d. It is supposed for the residual risk that dedicated investigations were carried out, such as the conditions of right bank are better known than today.                 </td> <td>ADOPTED</td> </tr> </tbody> </table> </td></tr></tbody></table>			CAUSE (S)	Likelihood	IMPACT (S)	Evaluation	Risk	1. Leaching of salt wedge within Ionakshah fault.	Almost certain	1. Deformation of foundation and dam body.	Catastrophic	<table border="1"> <tr><td style="background-color: red;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: green;">Risk</td></tr> </table>	Risk	Risk	Risk	Risk	2. Leaching of salt within the left bank.	Moderate	2. Creeping or sliding of power intake foundations.	Major	3. Leaching of salt within the left bank.	Moderate	3. Damages to portals of diversion tunnels 1, 2. Damage to diversion tunnel 3.	Major	4. Leaching of salt within the left bank.	Moderate	4. Potential damage to mid-level outlet or high-level outlets.	Catastrophic	<b>Comments</b> a. Excessive leaching of the salt wedge of Ionakshah Fault: the top of the salt wedge got lower. b. Salt elevation and arrangement within the right bank is not known, possible dissolution after impounding of such salt is deemed not impossible.		<b>Comments</b> a. If the rate of leaching is larger than expected, the deformation of the stage 1 dam body and foundation may lead, in the extreme case, to overtopping. In case of the main dam, it may affect watertightness components of the dam (stay cores) and may finally lead to overtopping. b. Dissolution of the salt wedge at the foot of the slope, which constitutes the intake foundation may lead to unacceptable creeping even sliding of the intake foundation (major consequences, since flood management still assumed to be in working conditions). c. Rapid leaching of salt may lead to unacceptable settlements of portal foundations, and collapse due to scouring. d. Damages to the mid-level outlet and other tunnels may lead to deformation of tunnel lining, having catastrophic consequences if unnoticed and leading to tunnel collapse after scouring by water under high velocity.		ADOPTED	<b>MITIGATION MEASURES</b>			<b>RESIDUAL RISK (after mitigation)</b>			<table border="1"> <thead> <tr> <th>Recommended mitigation measures</th> <th>Comments</th> </tr> </thead> <tbody> <tr> <td>1-2-3-4. Implementation of hydraulic barrier / Grouting of the top area of the salt wedge (&lt;1 LU) / Monitoring of salt wedge rising rate / General monitoring (salt content, gravimetry, deformations, etc.) / Grouting of Gulzindan Fault end and right bank investigation.</td> <td>a. Hydraulic barrier downstream the top of the salt wedge is to be provided, with pressure being that of the reservoir to balance the gradient. b. The grouting of the top area of the salt wedge shall be efficiently performed and actually reach less than 1 LU in hydraulic conductivity c. Monitoring of the rising rate of the salt wedge is to be performed, as an essential input data for modelling of the leaching process. d. General monitoring as per Phase 0 report RPB3 is to be implemented (measurements of settlements, salinity of water, investigation of the possible evolution in voids by microgravimetry, etc.) e. Detailed geological investigations to check the exact elevation of salt within the downstream right bank are to be performed.</td> </tr> </tbody> </table>			Recommended mitigation measures	Comments	1-2-3-4. Implementation of hydraulic barrier / Grouting of the top area of the salt wedge (<1 LU) / Monitoring of salt wedge rising rate / General monitoring (salt content, gravimetry, deformations, etc.) / Grouting of Gulzindan Fault end and right bank investigation.	a. Hydraulic barrier downstream the top of the salt wedge is to be provided, with pressure being that of the reservoir to balance the gradient. b. The grouting of the top area of the salt wedge shall be efficiently performed and actually reach less than 1 LU in hydraulic conductivity c. Monitoring of the rising rate of the salt wedge is to be performed, as an essential input data for modelling of the leaching process. d. General monitoring as per Phase 0 report RPB3 is to be implemented (measurements of settlements, salinity of water, investigation of the possible evolution in voids by microgravimetry, etc.) e. Detailed geological investigations to check the exact elevation of salt within the downstream right bank are to be performed.	<table border="1"> <thead> <tr> <th>Recommended mitigation measures</th> <th>Comments</th> </tr> </thead> <tbody> <tr> <td>1-2-3-4. Reduction of gradient above top of salt wedge / Reduction of water circulation above the top of salt wedge / Calibration of leaching model for better assessment of leaching / Survey of eventual leaching progression / Check potential leakages through right bank or Gulzindan Fault.</td> <td>a. Both hydraulic barriers and grouting of the top area of the salt wedge are judged necessary from the modeling of salt leaching, at least for stage 1 dam. b. The rising rate of the salt wedge within the Ionakshah Fault is a key input parameter for salt leaching modelling and needs to be verified as soon as possible. c. All other monitoring listed in RPB3 report aims at following the progress of the potential dissolution of the salt wedge, by measuring settlements, water salinity variations and regular microgravimetric investigations. d. Investigations of the right bank should allow to know if specific mitigation measures are still required.</td> </tr> </tbody> </table>			Recommended mitigation measures	Comments	1-2-3-4. Reduction of gradient above top of salt wedge / Reduction of water circulation above the top of salt wedge / Calibration of leaching model for better assessment of leaching / Survey of eventual leaching progression / Check potential leakages through right bank or Gulzindan Fault.	a. Both hydraulic barriers and grouting of the top area of the salt wedge are judged necessary from the modeling of salt leaching, at least for stage 1 dam. b. The rising rate of the salt wedge within the Ionakshah Fault is a key input parameter for salt leaching modelling and needs to be verified as soon as possible. c. All other monitoring listed in RPB3 report aims at following the progress of the potential dissolution of the salt wedge, by measuring settlements, water salinity variations and regular microgravimetric investigations. d. Investigations of the right bank should allow to know if specific mitigation measures are still required.	<table border="1"> <thead> <tr> <th>CAUSE (S)</th> <th>Likelihood</th> <th>IMPACT (S)</th> <th>Evaluation</th> <th>Risk</th> </tr> </thead> <tbody> <tr> <td>1. Leaching of salt wedge within Ionakshah fault.</td> <td>Moderate</td> <td>1. Deformation of foundation and dam body (stage 1, main dam).</td> <td>Moderate</td> <td rowspan="4"> <table border="1"> <tr><td style="background-color: green;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: red;">Risk</td></tr> </table> </td> </tr> <tr> <td>2. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>2. Creeping or sliding of power intake foundations.</td> <td>Moderate</td> </tr> <tr> <td>3. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>3. Damages to portals of diversion tunnels 1, 2. Damage to tunnel 3.</td> <td>Moderate</td> </tr> <tr> <td>4. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>4. Potential damage to mid-level outlet or high-level outlets.</td> <td>Moderate</td> </tr> <tr> <td colspan="2"> <b>Comments</b>                      a. The likelihood of reduction of efficiency of the hydraulic barrier will strongly depend upon its correct design and implementation during construction. It makes reference to excessive leaching.                      b. The loss of efficiency at long term of the grouting is unavoidable, due to the progressive creep of the Ionakshah Fault, and may be completely inefficient in case of co-seismic movement along this fault.                      c. Monitoring devices shall be selected and installed with care, in order to guarantee long-term service, within salty water.                 </td> <td colspan="2"> <b>Comments</b>                      a. The hydraulic barrier is mostly necessary for the stage 1 dam.                      b. It is verified that loss of efficiency of grouting down to 0.1LU does not have any impact, according to salt leaching model; like hydraulic barrier, it is not really necessary for the main dam.                      c. Having the monitoring means failing to work, especially for stage 1 dam results in that any leaching will occur unnoticed, and damages can appear suddenly; risk is major for the stage 1 dam.                      d. It is supposed for the residual risk that dedicated investigations were carried out, such as the conditions of right bank are better known than today.                 </td> <td>ADOPTED</td> </tr> </tbody> </table>			CAUSE (S)	Likelihood	IMPACT (S)	Evaluation	Risk	1. Leaching of salt wedge within Ionakshah fault.	Moderate	1. Deformation of foundation and dam body (stage 1, main dam).	Moderate	<table border="1"> <tr><td style="background-color: green;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: red;">Risk</td></tr> </table>	Risk	Risk	Risk	Risk	2. Leaching of salt within the right bank.	Unlikely	2. Creeping or sliding of power intake foundations.	Moderate	3. Leaching of salt within the right bank.	Unlikely	3. Damages to portals of diversion tunnels 1, 2. Damage to tunnel 3.	Moderate	4. Leaching of salt within the right bank.	Unlikely	4. Potential damage to mid-level outlet or high-level outlets.	Moderate	<b>Comments</b> a. The likelihood of reduction of efficiency of the hydraulic barrier will strongly depend upon its correct design and implementation during construction. It makes reference to excessive leaching. b. The loss of efficiency at long term of the grouting is unavoidable, due to the progressive creep of the Ionakshah Fault, and may be completely inefficient in case of co-seismic movement along this fault. c. Monitoring devices shall be selected and installed with care, in order to guarantee long-term service, within salty water.		<b>Comments</b> a. The hydraulic barrier is mostly necessary for the stage 1 dam. b. It is verified that loss of efficiency of grouting down to 0.1LU does not have any impact, according to salt leaching model; like hydraulic barrier, it is not really necessary for the main dam. c. Having the monitoring means failing to work, especially for stage 1 dam results in that any leaching will occur unnoticed, and damages can appear suddenly; risk is major for the stage 1 dam. d. It is supposed for the residual risk that dedicated investigations were carried out, such as the conditions of right bank are better known than today.		ADOPTED
CAUSE	IMPACT																																																																																																					
Level 1: Natural	SYSTEM (S): Dam system; COMPONENT (S): Main dam																																																																																																					
Level 2: Geological / Geotechnical / Geomechanical	2. Power & Energy system; COMPONENT (S): Intake																																																																																																					
Level 3: Salt dissolution in dam foundation	3. Flood management system; COMPONENT (S): Diversion Tunnels 1,2,3																																																																																																					
	4. Flood management system; COMPONENT (S): Mid Level Tunnels 1,2																																																																																																					
	5. Flood management system; COMPONENT (S): High level Tunnels 1, (2), (3)																																																																																																					
CAUSE (S)	Likelihood	IMPACT (S)	Evaluation	Risk																																																																																																		
1. Leaching of salt wedge within Ionakshah fault.	Almost certain	1. Deformation of foundation and dam body.	Catastrophic	<table border="1"> <tr><td style="background-color: red;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: green;">Risk</td></tr> </table>	Risk	Risk	Risk	Risk																																																																																														
Risk																																																																																																						
Risk																																																																																																						
Risk																																																																																																						
Risk																																																																																																						
2. Leaching of salt within the left bank.	Moderate	2. Creeping or sliding of power intake foundations.	Major																																																																																																			
3. Leaching of salt within the left bank.	Moderate	3. Damages to portals of diversion tunnels 1, 2. Damage to diversion tunnel 3.	Major																																																																																																			
4. Leaching of salt within the left bank.	Moderate	4. Potential damage to mid-level outlet or high-level outlets.	Catastrophic																																																																																																			
<b>Comments</b> a. Excessive leaching of the salt wedge of Ionakshah Fault: the top of the salt wedge got lower. b. Salt elevation and arrangement within the right bank is not known, possible dissolution after impounding of such salt is deemed not impossible.		<b>Comments</b> a. If the rate of leaching is larger than expected, the deformation of the stage 1 dam body and foundation may lead, in the extreme case, to overtopping. In case of the main dam, it may affect watertightness components of the dam (stay cores) and may finally lead to overtopping. b. Dissolution of the salt wedge at the foot of the slope, which constitutes the intake foundation may lead to unacceptable creeping even sliding of the intake foundation (major consequences, since flood management still assumed to be in working conditions). c. Rapid leaching of salt may lead to unacceptable settlements of portal foundations, and collapse due to scouring. d. Damages to the mid-level outlet and other tunnels may lead to deformation of tunnel lining, having catastrophic consequences if unnoticed and leading to tunnel collapse after scouring by water under high velocity.		ADOPTED																																																																																																		
<b>MITIGATION MEASURES</b>			<b>RESIDUAL RISK (after mitigation)</b>																																																																																																			
<table border="1"> <thead> <tr> <th>Recommended mitigation measures</th> <th>Comments</th> </tr> </thead> <tbody> <tr> <td>1-2-3-4. Implementation of hydraulic barrier / Grouting of the top area of the salt wedge (&lt;1 LU) / Monitoring of salt wedge rising rate / General monitoring (salt content, gravimetry, deformations, etc.) / Grouting of Gulzindan Fault end and right bank investigation.</td> <td>a. Hydraulic barrier downstream the top of the salt wedge is to be provided, with pressure being that of the reservoir to balance the gradient. b. The grouting of the top area of the salt wedge shall be efficiently performed and actually reach less than 1 LU in hydraulic conductivity c. Monitoring of the rising rate of the salt wedge is to be performed, as an essential input data for modelling of the leaching process. d. General monitoring as per Phase 0 report RPB3 is to be implemented (measurements of settlements, salinity of water, investigation of the possible evolution in voids by microgravimetry, etc.) e. Detailed geological investigations to check the exact elevation of salt within the downstream right bank are to be performed.</td> </tr> </tbody> </table>			Recommended mitigation measures	Comments	1-2-3-4. Implementation of hydraulic barrier / Grouting of the top area of the salt wedge (<1 LU) / Monitoring of salt wedge rising rate / General monitoring (salt content, gravimetry, deformations, etc.) / Grouting of Gulzindan Fault end and right bank investigation.	a. Hydraulic barrier downstream the top of the salt wedge is to be provided, with pressure being that of the reservoir to balance the gradient. b. The grouting of the top area of the salt wedge shall be efficiently performed and actually reach less than 1 LU in hydraulic conductivity c. Monitoring of the rising rate of the salt wedge is to be performed, as an essential input data for modelling of the leaching process. d. General monitoring as per Phase 0 report RPB3 is to be implemented (measurements of settlements, salinity of water, investigation of the possible evolution in voids by microgravimetry, etc.) e. Detailed geological investigations to check the exact elevation of salt within the downstream right bank are to be performed.	<table border="1"> <thead> <tr> <th>Recommended mitigation measures</th> <th>Comments</th> </tr> </thead> <tbody> <tr> <td>1-2-3-4. Reduction of gradient above top of salt wedge / Reduction of water circulation above the top of salt wedge / Calibration of leaching model for better assessment of leaching / Survey of eventual leaching progression / Check potential leakages through right bank or Gulzindan Fault.</td> <td>a. Both hydraulic barriers and grouting of the top area of the salt wedge are judged necessary from the modeling of salt leaching, at least for stage 1 dam. b. The rising rate of the salt wedge within the Ionakshah Fault is a key input parameter for salt leaching modelling and needs to be verified as soon as possible. c. All other monitoring listed in RPB3 report aims at following the progress of the potential dissolution of the salt wedge, by measuring settlements, water salinity variations and regular microgravimetric investigations. d. Investigations of the right bank should allow to know if specific mitigation measures are still required.</td> </tr> </tbody> </table>			Recommended mitigation measures	Comments	1-2-3-4. Reduction of gradient above top of salt wedge / Reduction of water circulation above the top of salt wedge / Calibration of leaching model for better assessment of leaching / Survey of eventual leaching progression / Check potential leakages through right bank or Gulzindan Fault.	a. Both hydraulic barriers and grouting of the top area of the salt wedge are judged necessary from the modeling of salt leaching, at least for stage 1 dam. b. The rising rate of the salt wedge within the Ionakshah Fault is a key input parameter for salt leaching modelling and needs to be verified as soon as possible. c. All other monitoring listed in RPB3 report aims at following the progress of the potential dissolution of the salt wedge, by measuring settlements, water salinity variations and regular microgravimetric investigations. d. Investigations of the right bank should allow to know if specific mitigation measures are still required.																																																																																									
Recommended mitigation measures	Comments																																																																																																					
1-2-3-4. Implementation of hydraulic barrier / Grouting of the top area of the salt wedge (<1 LU) / Monitoring of salt wedge rising rate / General monitoring (salt content, gravimetry, deformations, etc.) / Grouting of Gulzindan Fault end and right bank investigation.	a. Hydraulic barrier downstream the top of the salt wedge is to be provided, with pressure being that of the reservoir to balance the gradient. b. The grouting of the top area of the salt wedge shall be efficiently performed and actually reach less than 1 LU in hydraulic conductivity c. Monitoring of the rising rate of the salt wedge is to be performed, as an essential input data for modelling of the leaching process. d. General monitoring as per Phase 0 report RPB3 is to be implemented (measurements of settlements, salinity of water, investigation of the possible evolution in voids by microgravimetry, etc.) e. Detailed geological investigations to check the exact elevation of salt within the downstream right bank are to be performed.																																																																																																					
Recommended mitigation measures	Comments																																																																																																					
1-2-3-4. Reduction of gradient above top of salt wedge / Reduction of water circulation above the top of salt wedge / Calibration of leaching model for better assessment of leaching / Survey of eventual leaching progression / Check potential leakages through right bank or Gulzindan Fault.	a. Both hydraulic barriers and grouting of the top area of the salt wedge are judged necessary from the modeling of salt leaching, at least for stage 1 dam. b. The rising rate of the salt wedge within the Ionakshah Fault is a key input parameter for salt leaching modelling and needs to be verified as soon as possible. c. All other monitoring listed in RPB3 report aims at following the progress of the potential dissolution of the salt wedge, by measuring settlements, water salinity variations and regular microgravimetric investigations. d. Investigations of the right bank should allow to know if specific mitigation measures are still required.																																																																																																					
<table border="1"> <thead> <tr> <th>CAUSE (S)</th> <th>Likelihood</th> <th>IMPACT (S)</th> <th>Evaluation</th> <th>Risk</th> </tr> </thead> <tbody> <tr> <td>1. Leaching of salt wedge within Ionakshah fault.</td> <td>Moderate</td> <td>1. Deformation of foundation and dam body (stage 1, main dam).</td> <td>Moderate</td> <td rowspan="4"> <table border="1"> <tr><td style="background-color: green;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: red;">Risk</td></tr> </table> </td> </tr> <tr> <td>2. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>2. Creeping or sliding of power intake foundations.</td> <td>Moderate</td> </tr> <tr> <td>3. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>3. Damages to portals of diversion tunnels 1, 2. Damage to tunnel 3.</td> <td>Moderate</td> </tr> <tr> <td>4. Leaching of salt within the right bank.</td> <td>Unlikely</td> <td>4. Potential damage to mid-level outlet or high-level outlets.</td> <td>Moderate</td> </tr> <tr> <td colspan="2"> <b>Comments</b>                      a. The likelihood of reduction of efficiency of the hydraulic barrier will strongly depend upon its correct design and implementation during construction. It makes reference to excessive leaching.                      b. The loss of efficiency at long term of the grouting is unavoidable, due to the progressive creep of the Ionakshah Fault, and may be completely inefficient in case of co-seismic movement along this fault.                      c. Monitoring devices shall be selected and installed with care, in order to guarantee long-term service, within salty water.                 </td> <td colspan="2"> <b>Comments</b>                      a. The hydraulic barrier is mostly necessary for the stage 1 dam.                      b. It is verified that loss of efficiency of grouting down to 0.1LU does not have any impact, according to salt leaching model; like hydraulic barrier, it is not really necessary for the main dam.                      c. Having the monitoring means failing to work, especially for stage 1 dam results in that any leaching will occur unnoticed, and damages can appear suddenly; risk is major for the stage 1 dam.                      d. It is supposed for the residual risk that dedicated investigations were carried out, such as the conditions of right bank are better known than today.                 </td> <td>ADOPTED</td> </tr> </tbody> </table>			CAUSE (S)	Likelihood	IMPACT (S)	Evaluation	Risk	1. Leaching of salt wedge within Ionakshah fault.	Moderate	1. Deformation of foundation and dam body (stage 1, main dam).	Moderate	<table border="1"> <tr><td style="background-color: green;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: red;">Risk</td></tr> </table>	Risk	Risk	Risk	Risk	2. Leaching of salt within the right bank.	Unlikely	2. Creeping or sliding of power intake foundations.	Moderate	3. Leaching of salt within the right bank.	Unlikely	3. Damages to portals of diversion tunnels 1, 2. Damage to tunnel 3.	Moderate	4. Leaching of salt within the right bank.	Unlikely	4. Potential damage to mid-level outlet or high-level outlets.	Moderate	<b>Comments</b> a. The likelihood of reduction of efficiency of the hydraulic barrier will strongly depend upon its correct design and implementation during construction. It makes reference to excessive leaching. b. The loss of efficiency at long term of the grouting is unavoidable, due to the progressive creep of the Ionakshah Fault, and may be completely inefficient in case of co-seismic movement along this fault. c. Monitoring devices shall be selected and installed with care, in order to guarantee long-term service, within salty water.		<b>Comments</b> a. The hydraulic barrier is mostly necessary for the stage 1 dam. b. It is verified that loss of efficiency of grouting down to 0.1LU does not have any impact, according to salt leaching model; like hydraulic barrier, it is not really necessary for the main dam. c. Having the monitoring means failing to work, especially for stage 1 dam results in that any leaching will occur unnoticed, and damages can appear suddenly; risk is major for the stage 1 dam. d. It is supposed for the residual risk that dedicated investigations were carried out, such as the conditions of right bank are better known than today.		ADOPTED																																																																					
CAUSE (S)	Likelihood	IMPACT (S)	Evaluation	Risk																																																																																																		
1. Leaching of salt wedge within Ionakshah fault.	Moderate	1. Deformation of foundation and dam body (stage 1, main dam).	Moderate	<table border="1"> <tr><td style="background-color: green;">Risk</td></tr> <tr><td style="background-color: yellow;">Risk</td></tr> <tr><td style="background-color: orange;">Risk</td></tr> <tr><td style="background-color: red;">Risk</td></tr> </table>	Risk	Risk	Risk	Risk																																																																																														
Risk																																																																																																						
Risk																																																																																																						
Risk																																																																																																						
Risk																																																																																																						
2. Leaching of salt within the right bank.	Unlikely	2. Creeping or sliding of power intake foundations.	Moderate																																																																																																			
3. Leaching of salt within the right bank.	Unlikely	3. Damages to portals of diversion tunnels 1, 2. Damage to tunnel 3.	Moderate																																																																																																			
4. Leaching of salt within the right bank.	Unlikely	4. Potential damage to mid-level outlet or high-level outlets.	Moderate																																																																																																			
<b>Comments</b> a. The likelihood of reduction of efficiency of the hydraulic barrier will strongly depend upon its correct design and implementation during construction. It makes reference to excessive leaching. b. The loss of efficiency at long term of the grouting is unavoidable, due to the progressive creep of the Ionakshah Fault, and may be completely inefficient in case of co-seismic movement along this fault. c. Monitoring devices shall be selected and installed with care, in order to guarantee long-term service, within salty water.		<b>Comments</b> a. The hydraulic barrier is mostly necessary for the stage 1 dam. b. It is verified that loss of efficiency of grouting down to 0.1LU does not have any impact, according to salt leaching model; like hydraulic barrier, it is not really necessary for the main dam. c. Having the monitoring means failing to work, especially for stage 1 dam results in that any leaching will occur unnoticed, and damages can appear suddenly; risk is major for the stage 1 dam. d. It is supposed for the residual risk that dedicated investigations were carried out, such as the conditions of right bank are better known than today.		ADOPTED																																																																																																		

## Evaluation of Risk before and after mitigation measures

- Mitigations measures proposed by TEAS permit to decrease level of risk;
- **No Major or Extreme risk remains after mitigation measures.**
- A few cases have been expressly left at the level of Moderate (even if they could have been ranked at a lower level) in order to keep them as reminders of required further studies or actions.

BEFORE MITIGATION						
		CONSEQUENCE (Amount in M.USD)				
LIKELIHOOD		Insignificant	Minor	Moderate	Major	Extreme
		1	10	100	1 000	
Almost certain	1 : 1			6, 14	4B, 11	4A, 7, 17
Likely	9 : 10			10A, 13, 21	16	2, 18, 20
Moderate	1 : 10			5	15C, 19	8A, 12, 15B
Unlikely	1 : 100					1, 3, 8B, 10B
Rare	1 : 1 000		15A			9
Extremely rare	1 : 10 000					

AFTER MITIGATION						
		CONSEQUENCE (Amount in M.USD)				
LIKELIHOOD		Insignificant	Minor	Moderate	Major	Extreme
		1	10	100	1 000	
Almost certain	1 : 1		4B	4A, 11		
Likely	9 : 10		13, 14	7, 17		
Moderate	1 : 10		6, 10A, 12	15C, 16, 18	15B	
Unlikely	1 : 100		21	5	8B, 19	20
Rare	1 : 1 000	9, 15A				1, 2, 3, 8A, 10B
Extremely rare	1 : 10 000					

–Only 6 risks remain “moderate”:

- Sediments (4A)
- Active fault with salt-in filling (7)
- Locally poor quality of rock (17)
- High hydraulic head upon gates in hydro-tunnels (20)
- Creep in Faults (11)
- Seismicity (15B)

	BEFORE MITIGATION	AFTER MITIGATION
	6	0
	6	0
	11	6
	2	17
	1	3
<b>Total</b>	<b>26</b>	<b>26</b>

Table 85: Risk Distribution by Severity Level Before and After Mitigation Measures

	Extreme	Major	Moderate	Minor	Cause	Effect
A	4A	●			Sediments	Flood Management
	7	●			Salt Wedge	Dam Safety
	17	●			Rock Quality	Cavern Safety
	20	●			Design Head	Flood Management
	11	●			Creep in Faults	Flood Management
	15B	●			Seism.Displ.	Flood Management
B	18	●			Construction DTs	Flood Management
	2	●			Floods	Dam Safety
	4B	●			Sediments	Power and Energy
	12	●			Mudflows	Flood Management
	16	●			Dam Materials	Dam Safety
	8A	●			Reservoir Rim	Dam Safety
C			6	●	Earthquakes	Dam Safety
			14	●	Landslides	Construction Safety
			10A	●	Landslides	Dam Safety
			13	●	Reservoir Leakage	Power and Energy
			21	●	Constr. Schedule	Overcosts
			15C	●	Seism.Displ.	Power and Energy
			19	●	Design, Data	Overcosts, over delays
			1	●	Floods	Dam Safety
			3	●	GLOFs	Dam Safety
			8B	●	Salt-Gypsum	Structural Collapses
		10B	●	Landslides	Flood Management	
<p>Before: 6 6 11 =23</p> <p>After : 6 17 =23</p>						



## Sediment (Risk 4A)

- The scarce vegetation and steep river slopes facilitate the movement and transportation of **large granular material** along the river into the future reservoir.
- **In several decades** the abrasive material will reach the intake of the hydro-tunnels putting the operation of the project at risk.
- As a consequence of this **a surface spillway has been added to the project** at a high elevation in order to significantly prolong the safe useful life of the project.
- **Further investigations and studies** are to be conducted in the next project stages:
  - To improve **the knowledge** about sediments (characteristics and amount);
  - To optimize the **design for the surface spillway**;
  - To assess the schedule **when** the first part and the totality of the surface spillway will be necessary.

## Seismicity (Risk 15B)

- The Rogun Hydropower Project is located in **a complex sismo-tectonic context** where active faults have been identified with significant quaking and shearing potential.
- The dam itself is located in the tectonic block between **the Ionaksh and the Gulizindan faults**, two regional thrust faults.
- A design of a rock-fill dam with an impervious core and appropriate thickness of filters to withstand the Maximum Credible Earthquake has been developed.
- Diversion Tunnel N° 3 and the Mid-level Outlet N° 1 cross the Ionaksh fault in their upstream portions. **These tunnels** contribute to the flood management during construction.
- They have a **short period of exposure** (construction period), and appropriate mitigation measures have been envisaged:
  - **Tunnels section enlargement and reinforcement** together with an additional upstream set of gates to allow for control and repair works
  - At future project stages the refinement estimate of the **co-seismic displacements evaluation** is to be re-evaluated and **the technical solutions** are to be refined for execution purposes.

## Risk Analysis - Conclusion

- Large risks at the ROGUN H.P.P. have been drastically reduced thanks to a better understanding of the causes and to the implementation of well adapted design measures and other mitigation plans.
- Among the most salient risks evaluated in this phase of the studies, only six of them have been expressly left at a level of “moderate” risk. They are kept at that level as reminders for the next stage of studies of the necessity of implementing comprehensive mitigation measures.
- Five of them have **natural causes** (sediments, seismicity, active fault with salt in-filling, locally poor quality of rock) while one of them has a **design cause** (too a high hydraulic head upon gates in hydro-tunnels). These six risk cases are then to be considered as representative of the project complexity and difficulty.
- On the basis of these conclusions of the current technical risk analysis, **the Rogun Hydropower Project may then continue its development for the next step of the studies**, that is to say detailed design of the selected alternative.
- **Further analyses and investigations** must be performed in the next project stages, as recommended in detail.



THANK YOU FOR YOUR ATTENTION



COYNE ET BELLIER  
Ingénieurs Conseils



IPA  
Energy + Water Economics

TECHNO-ECONOMIC ASSESSMENT STUDY  
FOR ROGUN HYDROELECTRIC CONSTRUCTION PROJECT